D S R Infratech

No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Date :

DSR/ QC /010-2020/BBMP/ YPD

Date:07_02_2022

To,
The Executive engineer,
Yelahanka Project Division,
Bangalore

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Package No-14

1. Construction of Classrooms and providing basic amenities to Yelahanka Govt First Grade College in Yelahanka Division
2. Construction of Health Building at B Sector in Ward No.04 in Yelahanaka Satelite Town Sub Division
3. Construction of Samudhaya Bhavana at Best County-III and Providing Gym Equipments at Best County-II in Ward No.03 Yelahanka Sub Division

Item No	Description of Work	Unit	Qty	No of Samples tested	Frequency	Results as Per Standards
01	Providing and laying in position reinforced cement concrete of Design mix **M25** with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum. for Below Plinth elements (Footing, Column up to Plinth Beam Top,and Plinth Beam), Ground floor, First Floor and Second Floor Elements (Columns, Stair case , Roof Beams and Roof Slab concrete)	Cum	35.24	9	Per 50 Cum	Meets IS 456:2000 Code requirements.

AEE
Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

AE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Date .: .....

Ref.

02	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required. For Below Plinth elements (Footing, Column up to Plinth Beam Top and Plinth Beam), Ground floor, First Floor and Second Floor Elements (Columns, Stair case , Beams and Roof Slab)	Tonne	20.55	1	Per each Dia	Meets IS 800:2007 Code requirements.

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed Satisfactorily for the 5th and Final bill. The all the samples satisfies the standards requirements as Indian Standard Codes Mentioned above in table respectively.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

With regards,

D.S.R Infratech Bangalore

DSR INFRATECH
Date.....
BENGALURU

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner